


New Mobile Federal Courthouse and John Campbell Courthouse Renovation Town Hall Bulletin



Issue No. 42

August 2019

REPLACING THE ROOF



(Left) Removing old roofing- courtyard roof, (center) adhering new insulation boards- penthouse roof, (right) finishing new roofing- courtyard roof.

WHAT began with a detailed study of the roof in the late fall of 2017 is becoming reality in the summer of 2019. Numerous deficiencies were observed back then that fixing it was not practical. A complete roof replacement was the only viable solution. Throughout the month workers could be seen removing old, and installing new, roofing on the lower courtyard roof and on the upper mechanical penthouse roof.

OTHER PROGRESS: Anti-ram bollards were installed at the main entrance on St. Joseph Street and concrete poured for the new employee entrance on the west side. MEP trim-out is completing on level 5 and occurring on level 4. Ceilings are finishing on level 4 and casework going in on level 3. Plaster repairs and sound insulation work occurred in the 2E courtroom and sheetrock walls installed on level 1.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gvates@wg Yates.com
jack.solari@apsicm.com